

<b>Name of Work: Construction of Backup Server Room at SLDC building, AEGCL, Kahilipara, Guwahati-19</b>						
<b>NIT No.: AEGCL/DGM(Civil)/2023-24/04 dtd:02.03.2024</b>						
<b>RATE SHEET</b>						
<b>Sl.No.</b>	<b>Description</b>	<b>Unit</b>	<b>Qty</b>	<b>Rate</b>	<b>Amount (Rs.) (exclusive of GST)</b>	<b>Amount in words (exclusive of GST)</b>
<b>1</b>	Dismantling and removing the existing door and window frame (chowkath) both wooden and steel of different sizes without damaging the walls and removing the frame and necessary repairs to the edges of the walls as directed for all levels. Area of door/window above 3.00 m2	each	1			
<b>2</b>	Dismantling all types of ceiling, partition and wall lining and stacking the materials as directed by the department for all levels	sqm	16.80			
<b>3</b>	Providing, fitting and fixing anodised aluminium sliding glazed doors with anodised aluminium frames made of 100mm x 45mm x 2mm section with door style of size 81mm x 45mm x 2mm, top rails 55mm x 45mm x 2mm, lock rails 81mm x 45mm x 2mm, fitted with glazing clip, special type rubber gasket complete including roller, tower bolt, aluminium door handle, lock, angles, cleat etc. complete as specified and directed by the department at all levels. 5 mm clear glass	sqm	4.20			
<b>4</b>	Providing, fitting and fixing anodised aluminium partition walls of standard sections, joints mitred and welded (manufactured to relevant I.S. specification) and providing and fitting angle cleat, rubber gasket, bolting device screws etc. at all levels. (vi) Partly 6mm thick glass panes and 12mm prelaminated ply board	sqm	17.22			
<b>5</b>	Supplying with fitting and fixing sheet steel, phosphatised, powder painted dust & vermin proof reversible Double door IP-43 double door surface mounting horizontal TPN MCB DB incorporated with bas-bar, Neutral link, Earth bar and din rail etc fitted on wall with grouting nuts & bolts as reqd. complete with making necessary connection as approved, specified and directed by the deptt. Richa, Bentec, Adhunic, V-Guard make) 4 way TPN (8+12) double door	each	2			
<b>6</b>	Supplying with fitting and fixing DP 10 KA 240/415V 50Hz MCB of the following capacity complete with making necessary connection as approved, specified and directed by the deptt.					
	6 to 32A	each	6			
	40 A	each	4			
<b>7</b>	Supplying with fitting and fixing Voltage stabilizer of the following specification complete including making necessary connection as approved, specified and directed by the deptt. (SKYLAND / Vee-Dee / V GUARD / VERTEX/ INDO/ VENUS make) 5.0 KVA Automatic Input 120-280 V Out put 200-240 V	each	1			

8	Wiring to 5 a pin 6 Amps plug point with 1.5 sq. mm P.V.C. insulated single core unsheathed industrial (Multistrand) cable FR conforming to IS-694: 1990 with flexible bright annealed electrolytic copper conductor for voltage grade up to 1100 volts (Finolex /RR Kabel /Nicco / Anchor or Equivalent Make as approved by the Deptt.) with flat 19 mm ISI marked casing 'n' capping (AKG / Precision/ Presto Plast/Polycab/ MW or equivalent make as approved by the Deptt.) in surface system, including 5 pin 6 Amps flush type plug socket and 6 Amps F/T switch (Anchor penta /Gold medal /Kolor kany.Kom/Havells or equivalent make as approved by the Deptt.), GI/ MS switch board (I.S.I. marked) with phenolic laminated sheet cover including earth continuity with 1.5 sq. mm. cable to third pin of the plug socket etc. as required complete, when placed elsewhere.	each	5			
9	Wiring for drawing sub-main line with P.V.C. insulated single core unsheathed industrial (Multistrand) cable FR conforming to IS-694: 1990 with flexible bright annealed electrolytic copper conductor for voltage grade up to 1100 volts (Finolex /RR Kabel /Nicco / Anchor or Equivalent Make as approved by the Deptt.) in surface flat ISI marked casing 'n' capping (AKG / Precision/ Presto Plast/Polycab/ MW or equivalent make as approved by the Deptt.) system including earth continuity. With 2 x 4 sq. mm. + earth continuity with 1x2.5 sq. mm. cable in flat 19 mm ISI marked casing 'n' capping system.	Rm	45.00			
10	Supplying with installation testing and commissioning of Hi-wall 3 STAR rating non ducted split type air conditioner of the following capacity with cordless remote complete with indoor and outdoor unit with stand, copper pipe and electrical connection as approved by the Deptt.up to 5 m between the room unit and out door unit as directed by the department. 3 Ton capacity Blue Star IM336AANU1 or Equivalent	each	1			
				<b>Total amount (excluding GST)</b>	=	
				<b>18% GST</b>	=	
				<b>Total amount (including GST)</b>	=	